Original / Duplicate / Triplicate

CONTRACT CERTIFICATE

No. **2nd & Part bill** (For Other Works) Date……20……

Division: Yelahanka Projects.
Bill Received No……Dated……Cash Book Voucher No……dated……
Scheduled Docket No……
Name of Work: PACKAGE No-06 Developments of roads and drains at Machohalli, Kadabagere, Gollarahatti (Kitthanahalli), Singanayakanahalli Grama Panchayathi limits and surrounding areas of Yelahanka assembly Constituency Under Amrutha Nagarothana Grants

Job Code No: 003-23-00000 1 **Est. cost: 1600.00 lakhs**

Name of Contractor and Full Address : Sri. K. Venkataraju, Bangalore.

Work Order No: EE(Project)/ Ynk Zone/WO/ 21 /2022-23, **Dated :** 3/9/22

Certified that the measurements were taken by me on 16/02/23 and recorded in pages 63777 to 63776 of measurement Book No. 23/20-21 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurements were taken by me on 16/02/2023 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Upto date 47287900-00
Previous 42579400-00

Asst. Executive Engineer 16/2/2023
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

If Memorandum of Payment **Sub-Division Officer**

1)	Total value of work done or supplies made as per account within	47708500-00
2)	Deduct amount to be held in reserve being……..percent Rs……	954200-00
3)	Deduct amount to be held in Balance	426000-00
4)	Deduct Payment :	426000-00
	a) Amount of previous payment as in the Office Cash Book Voucher No……Dated……..S.D No……	47800-00
	Amount adjusted towards cash advance recovery of	477100-00
	b) Payments cost store or other materials supplied.	120900-00
	Now made recovery of amount creditable to this/other work	2452000-00
	Amount paid on this bill Cheque/Cash	45256500-00
5)	Balance being unpaid value of work done held in reserve	
6)	Deduct cash advance made on the office Cash Book Voucher No…… date ……less adjustments	
7)	Net amount due to or from contractor	
	Unadjusted items	
8)	Advance to contractor for materials brought to site (as detailed) within value of Governme materials supplied	

Contractor's Signature

Received Rs……(in words)
By Cash and by adjustment of Payment as per memorandum.
Witnesses :
1.
2.

Dated……Signature of Contractor

(For use in the Office)

Head of Account P 3877
Audited & admitted for Rs 47708500-00

Paid by me by cheque No……Dated…… 45256500/—

Cash Rs……Dated…… by Cheque and Rs 2452000-00 by Adjustment

Initials of Officer Making Payment **Executive Engineer**

Asst. Engineer Project Division | Acct. Supdt. Project Division B.B.M.P. | Exe. Engineer Project Division B.B.M.P

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: "PACKAGE No-06 Developments of roads and drains at Machohalli, Kadabagere, Gollarahatti (Kitthanahalli), Singanayakanahalli Grama Panchayathi limits and surrounding areas of Yelahanka assembly Constituency Under Amrutha Nagarothana Grants".

ABSTRACT

Sl No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
1	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work. Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 5.5 m3) as per the direction of Engineer in charge	Cum	3970.86	317.00	1258762.62	0.00	0.00	1295.17	317.00	410568.89	1295.17	410568.89
2	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work as per the	Cum	12665.17	68.00	861231.56	5425.94	368963.84	4035.78	68.00	274433.24	9461.72	643397.08
3	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km as per the direction of Engineer in charge	t.km	21294.12	63.00	1341529.56	6945.20	437547.70	6823.62	63.00	429888.05	13768.82	867435.75
4	Providing and laying in position plain cement concrete for levelling course for all work's in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarse aggregates as per the direction of Engineer in charge	Cum	541.78	6010.00	3256097.80	0.00	0.00	189.35	6010.00	1138008.53	189.35	1138008.53
5	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M20 Design Mix Using 20 mm nominal size graded crushed coarse aggregates as per the direction of Engineer in charge	Cum	1129.98	6858.67	7750164.31	0.00	0.00	388.44	6858.67	2664195.08	388.44	2664195.08
6	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications.as per the direction of Engineer in charge	Tonne	71.51	107888.86	7715132.41	0.00	0.00	23.94	107888.86	2582832.29	23.94	2582832.29
7	Providing and fixing precast reinforced cement concrete covering slabs of 10Cm thick made of M20 with OPC cement, with 20mm and down size graded granite metal coarse aggregate @0.70 mixed, Inculding providing and removing centering, shuttering, strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials, labour, all lead and lift, HOM of machinery, curing, including cost of reinforcement etc., complete as directed by the Engineer in charge of the work.	Sqm	2661.60	2100.42	5590487.71	0.00	0.00	980.49	2100.42	2059444.43	980.49	2059444.43

Sl No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
8	Providing and fixing precast reinforced cement concrete covering slabs of 23Cm thick made of M20 with OPC cement,with 20mm and down size graded granite metal coarse aggregate @0.70 mixed, Inculding providing and removing centering, shuttering, strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials, labour, all lead and lift, HOM of machinery, curing, including cost of reinforcement etc., complete as directed by the Engineer in charge of the work.	Sqm	289.32	5106.10	1477296.15	0.00	0.00	45.51	5106.10	232378.50	45.51	232378.50
9	Providing and fixing pre cast solid cement concrete Kerb stones made out of M20 with top width 100mm and bottom width 150mm respectively,300mm high with CM 1:3 plastering and finishing cutting including from work, curing, including cost of all materials , labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete to be laid between travel lane and Cycle track/Land scape with all lead , lift, loading and unloading complete as per the direction of engineer in charge (from finish concrete and no painting to	Nos	324.00	513.96	166521.43	0.00	0.00	0.00	513.96	0.00	0.00	0.00
10	Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces as per the direction of Engineer in charge	Sqm	51.10	94.79	4843.63	0.00	0.00	0.00	94.79	0.00	0.00	0.00
11	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 m3 in volume and stock piling at designated locations and disposal of dismantled materials and stacking serviceable and unserviceable materials separatel as per the direction of Engineer in charge	Cum	138.60	470.56	65220.19	0.00	0.00	0.00	470.56	0.00	0.00	0.00
12	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per clause 401 .as per the direction of Engineer in charge	Cum	6687.04	2450.57	16387081.43	2712.97	6648330.21	2017.07	2450.57	4942972.91	4730.04	11591303.12
13	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as pertechnical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:4:8 (M5) Using 40 mm nominal size graded crushed coarse aggregates as per the direction of Engineer in charge	Cum	6691.54	5600.71	37477352.80	2712.97	15194545.71	2017.07	5600.71	11297006.23	4730.04	26491551.94
14	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity andappropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes,compacted using needle, screed and plate vibrators and finished in continuous operation including construction joints, , primer, sealant , curing of concrete slabs for 14-days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges, cost and conveyance of all materials, labour, equipments etc., complete. as per the directions of the Engineer-in-charge of the	Cum	6691.54	7138.72	47769002.62	2712.97	19367117.46	2017.07	7138.72	14399275.29	4730.04	33766392.75

Sl No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
15	Supply and fixing of Retro Reflective Single arrow road name sign board of size 2000mm x 900mm made out of retro reflective sheeting conforming to Type XI standards of ASTM D 4956 - 09 & as per IRC 67-2012 for full back ground of blue colour & white letters and fixed over 4 mm thick Aluminium Composite Material sheet having minimum 0.5 mm thick Aluminium skin on both sides with back side painted grey colour and fixed over back support frame SS angle of 15mm x 20mm x 1.2mm, supported by 38mm OD stainless steel pipe all round in 304 grade and 2 nos of vertical posts of 50 mm OD stainless steel pipe of 202 grade firmly fixed to the ground by means of properly designed foundation of size 450mm x 450mm x 600mm in 1:1.5:3 ratio cement concrete. The background shall be blue in color with letters and border in white, the item includes earthwork excavation, cost of all materials, loading, unloading, lead, lift, transportation etc., complete. as per clause 6.9 of IRC 67-2012 for Type XI retro reflective sheeting from the sheeting manufacturer & a certified copy of test reports	Nos	80.00	38521.28	3081702.72	0.00	0.00	0.00	38521.28	0.00	0.00	0.00
16	Supply and fixing of Retro Reflective Double arrow road name sign board of size 2000mm x 900mm made out of retro reflective sheeting conforming to Type XI standards of ASTM D 4956 - 09 & as per IRC 67-2012 for full back ground of blue colour & white letters and fixed over 4 mm thick Aluminium Composite Material sheet having minimum 0.5 mm thick Aluminium skin on both sides with back side painted grey colour and fixed over back support frame SS angle of 15mm x 20mm x 1.2mm, supported by 38mm OD stainless steel pipe all round in 304 grade and 2 nos of vertical posts of 50 mm OD stainless steel pipe of 202 grade firmly fixed to the ground by means of properly designed foundation of size 450mm x 450mm x 600mm in 1:1.5:3 ratio cement concrete. The background shall be blue in color with letters and border in white, the item includes earthwork excavation, cost of all materials, loading, unloading, lead, lift, transportation etc., complete. as per clause 6.9 of IRC 67-2012 for Type XI retro reflective sheeting from the sheeting manufacturer & a certified copy of test reports	Nos	20.00	44603.59	892071.84	0.00	0.00	0.00	44603.59	0.00	0.00	0.00
17	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarseaggregates (V-I Page No.15, Item No.2.1.3 of PWD SR 2021-22)	Cum	25.32	6005.83	152067.71	0.00	0.00	0.00	6005.83	0.00	0.00	0.00
18	Providing and laying in position Reinforced cement concrete for all Foundation works. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticizers laid in finished layers, well compacted using needle vibrators, including all lead & lifts, cost of all materials, quality confirming to the requirements of relevant IS codes , labour, Usage charges of machinery, curing and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates as per the direction of Engineer in charge	Cum	18.77	7218.59	135492.96	0.00	0.00	0.00	7218.59	0.00	0.00	0.00
19	Providing and laying in position Reinforced cement concrete for all Super structures of building , Road works, Water works, Irrigation works & super structure works of bridges upto 3.50 m height. The granite/ trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers laid in layers, well compacted using needle vibrators. The cost includes all lead & lifts, cost of all materials, quality confirming to the requirements of relevant IS codes , labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement, dowel bars & formwork to be paid separately)M20 Design Mix Using 20 mm nominal size graded crushed coarse aggregates as	Cum	52.95	7432.22	393536.07	0.00	0.00	0.00	7432.22	0.00	0.00	0.00
20	Providing Size Stone masonry with hard stone in foundation & plinth with Cement mortar 1:6(1 cement : 6 coarse sand) as per the direction of Engineer in charge	Cum	70.75	5661.27	400535.13	0.00	0.00	0.00	5661.27	0.00	0.00	0.00

Sl No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
21	Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations and other similar works etc. in layers not exceeding 20cm in depth, consolidating each deposited layer by ramming and watering, lead up to 50 m and lift upto 1.5 m.as per the direction of Engineer in charge.	Cum	276.69	213.00	58936.06	0.00	0.00	0.00	213.00	0.00	0.00	0.00
22	Providing Thermo-Mechanically Treated bars of grade Fe-500D or more Steel reinforcement for R.C.C. work including straightening, cutting, bending, placing in position, binding and anchoring to adjacent members whereever necessary complete as per Design including cost of material, labour, usage charges complete as per specifications. (The laps and wastages shall not be measured separately) as per the direction of Engineer in charge.	kg	8122.98	110.68	899012.99	0.00	0.00	0.00	110.68	0.00	0.00	0.00
23	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x200x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications. as per the direction of Engineer in	Sqm	249.46	1255.04	313082.21	0.00	0.00	0.00	1255.04	0.00	0.00	0.00
24	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x100x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications.(V-II Page No.17, Item No.6.34 of PWD SR 2021-22)	Sqm	51.20	987.75	50572.79	0.00	0.00	0.00	987.75	0.00	0.00	0.00
25	Providing and laying water proofing treatment to the Roof with PU based single component elastomeric pure polyurethane based coating on New terrace/Chajjas/Sunken portion of WC:Bathroom, cold applied PU waterproofing membrane that is highly elastic with elongation greater than 400% and tensile strength greater than 2MPa as per ASTM D412. The waterproofing membrane to be applied in 2coats @ 1.6kg per m2 to achieve final DFT (dry film thickness) of 1mm including prime coat of epoxy primer @150 g per m2 and protection with 120gsm Geo-textile over the waterproofing membrane. The finished cost to include surface preparation, making coving at Junction, Bore Packing, treatment of construction joints completely as per specification & with a 10 years warranty on product & work from certified manufacturers as per the direction of the Engineer In charge.(V-II Page No.133, Item No.15.1 of PWD SR 2021-22)	Sqm	175.12	777.87	136220.99	0.00	0.00	0.00	777.87	0.00	0.00	0.00
26	Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, usage charges complete as per specifications.(V-II Page No.99, Item No.12.11 of PWD SR 2021-22)	Cum	0.29	94382.01	27370.78	0.00	0.00	0.00	94382.01	0.00	0.00	0.00
27	Fixing of door frame in an existing opening including embedding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debris with lead upto 50 m. including cost of materials, labour charges, complete as per specificationsas per the direction	Nos	2.00	1550.53	3101.07	0.00	0.00	0.00	1550.53	0.00	0.00	0.00
28	Providing and fixing flush door shutter made out of solid core block board type, well seasoned , chemicaly treated hard wood battens and internal frame with minimum 45 mm wide wooden frame alround door shutters covered with cross bonded wooden sheets (core veneer) hot pressed and fastened on both sides of the door useing liquid phenol formaldehyde resin as per IS specifications 2202 (part-I) 1991. from manufacturer complete as per spcification. 30 mm thick both side commercialas per the direction of Engineer in charge.	Sqm	7.56	2754.41	20823.37	0.00	0.00	0.00	2754.41	0.00	0.00	0.00
29	Providing and fixing 1mm thick M.S. sheet door with frame of 40x40x6 mm angle iron and 3 mm M.S. gusset plates at the junctions and corners, all necessary fittings complete, including applying a priming coat of approved steel primer. Using M.S. angels 40x40x6 mm for diagonal braces including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the Engineer-in-Charge.as per the direction of	Sqm	20.16	3821.52	77041.80	0.00	0.00	0.00	3821.52	0.00	0.00	0.00

Sl No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
30	Providing & fixing of 2-track x 2-panel sliding windows made out of multi chambered UPVC(Matching to RAL-9016) sections and with minimum TiO2(Titanium Dioxide) at 6 PHR with TPE (Thermo Plastic Elastomer) and lead free, gaskets -grey color having isolated drainage and reinforced with Galvanized Iron profile through-out the window frame. The outer frame having an overall size of 44mm width x 40mmheight with reinforcement of 1mm thickness and Sash with overall size of 27mm X 53mm with UPVC honeycomb structure inside in lieu of GI reinforcement. Coextruded Glazing bead for fixing of glass shall be of size 9.5mm x 21.5mm. Windows shall be provided with 5mm plain float glass, standard hardware& single point locking system with Crescent Locks. Wall thickness of frame & sash shall be of 2 mm.Maximum possible size – 1219mm x 1219mm. (The cost is inclusive of all fixtures and separate charges for minor T&P's shall not be made) as per the direction of	Sqm	27.36	4295.55	117526.23	0.00	0.00	0.00	4295.55	0.00	0.00	0.00
31	Providing and fixing M.S. grills of required pattern in frames of windows etc. with M.S. flats, square or round bars etc. including priming coat with approved steel primer all complete. Fixed to steel windows by weldingas per the direction of Engineer in charge.	Kg	574.56	136.79	78591.54	0.00	0.00	0.00	136.79	0.00	0.00	0.00
32	Providing and laying flooring and steps fine machine polished granite stone slabs 20 mm thick on cement mortar bed 1:6, 20 mm thick, and joints finished with cement mortar 1:3 over existing cement concrete bed including cost of materials, mortar, labour, curing complete as per specifications as per the direction of Engineer in charge.	Sqm	135.40	2506.95	339441.44	0.00	0.00	0.00	2506.95	0.00	0.00	0.00
33	Providing and laying flamed finish Granite stone flooring in required design and patterns, in linear as well as curvilinear portions of the building all complete as per the architectural drawings with 18 mm thick stone slab over 20 mm (average) thick base of cement mortar 1:4 (1 cement : 4 coarse sand) laid and jointed with cement slurry and pointing with white cement slurry admixed with pigment of matching shade including rubbing, curing and polishing etc. all complete as specified and as directed by the Engineer-in-Charge : ** Flamed finish granite stone slab Black, Cherry Red, Brown, Cat Eye, River Pink or equivalent as per	Sqm	5.04	1982.80	9993.33	0.00	0.00	0.00	1982.80	0.00	0.00	0.00
34	Providing and laying Ceramic glazed floor tiles of size 300x300 mm (thickness to be specified by the manufacturer), of 1st quality conforming to IS : 15622, of approved make, in all colours, shades, except White, Ivory, Grey, Fume Red Brown, laid on 20 mm thick bed of cement mortar 1:4 (1 Cement : 4 Coarse sand), jointing with grey cement slurry @ 3.3 kg/ m2 including pointing the joints with white cement and matching pigments etc., complete as per the direction of Engineer in charge.	Sqm	28.03	807.11	22623.27	0.00	0.00	0.00	807.11	0.00	0.00	0.00
35	Providing skirting, dadooing, rises of steps with white glazed tiles 6mm thick on 10mm thick cement plaster 1:3 and jointed with white cement slurry over existing rough plaster surface using glazed tiles of approved make and size including cost of materials, labour, complete as per specificationsas per the direction of Engineer in charge.	Sqm	89.52	2049.62	183482.35	0.00	0.00	0.00	2049.62	0.00	0.00	0.00
36	Providing 20 mm cement plaster of mix :1:4 (1 cement: 4 fine sand) to brick/stone masonary including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge as per the direction of Engineer in	Sqm	391.10	320.54	125364.49	0.00	0.00	0.00	320.54	0.00	0.00	0.00
37	Providing 15 mm cement plaster on the rough side of single or half brick wall of mix 1:4 (1 cement: 4 fine sand) including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge.as per the direction of Engineer in charge.	Sqm	385.02	264.16	101708.25	0.00	0.00	0.00	264.16	0.00	0.00	0.00
38	Wall painting with acrylic emulsion paint of approved brand and manufacture to give an even shade :Two coats on new work after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge. as per the direction of Engineer in charge.	Sqm	391.10	99.19	38794.30	0.00	0.00	0.00	99.19	0.00	0.00	0.00
39	Providing White washing with lime to give an even shade :New work (three coats) with lime of approved quality, including cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge. as per the direction of Engineer in charge.	Sqm	385.02	19.84	7638.24	0.00	0.00	0.00	19.84	0.00	0.00	0.00

Sl No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
40	Finishing walls with Acrylic Smooth exterior paint of required shade :New work (Two coat applied @ 1.67 ltr/10 m◆ over and including priming coat of exterior primer applied @ 2.20 kg/10 m◆) with paint of approved quality to give an even shade, after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge.as per the direction of Engineer in charge.	Sqm	385.02	142.01	54675.07	0.00	0.00	0.00	142.01	0.00	0.00	0.00
41	Painting with synthetic enamel paint of approved brand and manufacture of required colour to give an even shade :Two coats on new work over an under coat of suitable shade with ordinary paint of approved brand and manufacture after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions	Sqm	27.36	135.73	3713.68	0.00	0.00	0.00	135.73	0.00	0.00	0.00
42	Providing and fixing chromium plated brass handles of 100/125 mm with necessary screws etc. as per the direction of Engineer in charge.	Nos	4.00	182.73	730.90	0.00	0.00	0.00	182.73	0.00	0.00	0.00
43	Providing and fixing ISI marked M.S. pressed butt hinges bright finished with necessary screws etc.125x65x2.12mmas per the direction of Engineer in charge.	Nos	20.00	39.68	793.54	0.00	0.00	0.00	39.68	0.00	0.00	0.00
44	Providing and fixing bright finished brass tower bolts (barrel type) with necessary screws etc. Complete 250x10mm as per the direction of Engineer in charge.	Nos	4.00	351.87	1407.50	0.00	0.00	0.00	351.87	0.00	0.00	0.00
45	Providing and fixing Chlorinated Polyvinyl Chloride (CPVC) pipes, having thermal stability for hot & cold water supply, including all CPVC plain & brass threaded fittings, i/c fixing the pipe with clamps at 1.00 m spacing. This includes jointing of pipes & fittings with one step CPVC solvent cement and the cost of cutting chases and making good the same including testing of joints complete as per direction of Engineer in charge. Concealed work, including cutting chases and making good the walls etc. 25mm nominal dia pipes as per the direction of	m	60.00	497.01	29820.36	0.00	0.00	0.00	497.01	0.00	0.00	0.00
46	Providing and fixing Chlorinated Polyvinyl Chloride (CPVC) pipes, having thermal stability for hot & cold water supply, including all CPVC plain & brass threaded fittings, i/c fixing the pipe with clamps at 1.00 m spacing. This includes jointing of pipes & fittings with one step CPVC solvent cement and the cost of cutting chases and making good the same including testing of joints complete as per direction of Engineer in charge. Concealed work, including cutting chases and making good the walls etc. 20mm nominal dia pipes as per the direction of	m	60.00	389.46	23367.43	0.00	0.00	0.00	389.46	0.00	0.00	0.00
47	Providing and fixing white vitreous china pedestal type water closet (European type) with seat and lid, 10 litre low level white vitreous china flushing cistern & C.P. flush bend with fittings & C.I. brackets, 40 mm flush bend, overflow arrangement with specials of standard make and mosquito proof coupling of approved municipal design complete, including painting of fittings and brackets, cutting and making good the walls and floors wherever required : W.C. pan with ISI marked white solid plastic seat and lid as per the direction of	Each	8.00	5225.87	41806.94	0.00	0.00	0.00	5225.87	0.00	0.00	0.00
48	Providing and fixing white vitreous china laboratory sink with C.I. brackets, C.P. brass chain with rubber plug, 40 mm C.P brass waste and 40mm C.P. brass trap with necessary C.P. brass unions complete, including painting of fittings and brackets, cutting and making good the wall wherever required : Size 600x450x200 mm as per the direction of Engineer in charge.	Each	4.00	4848.94	19395.74	0.00	0.00	0.00	4848.94	0.00	0.00	0.00
49	Providing and fixing white vitreous china flat back half stall urinal of size 580x380x350 mm with white PVC automatic flushing cistern, with fittings, standard size C.P. brass flush pipe, spreaders with unions and clamps (all in C.P. brass) with waste fitting as per IS : 2556, C.I. trap with outlet grating and other couplings in C.P. brass, including painting of fittings and cutting and making good the walls and floors wherever required : Single half stall urinal with 5 litre P.V.C. automatic flushing cistern as per the direction of Engineer in charge.	Each	4.00	6920.49	27681.97	0.00	0.00	0.00	6920.49	0.00	0.00	0.00

Sl No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
50	Supplying PVC ringtite pipes conforming to IS 4985:2000 with latest amendments and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading unloading at both destinations and cuts of pipes wherever necessary including jointing of PVC pipes and specials (excluding cost of specials) with jointing of approved type, with all labour with all lead & lift including encasing the pipe alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation etc. complete and giving necessary hydraulic test to the required pressure as per ISS (Contractor will make his own arrangements for procuring water for testing) etc. for:PVC pipes 110mm dia., 6 kg/sqcm &	m	90.00	411.39	37025.06	0.00	0.00	0.00	411.39	0.00	0.00	0.00
51	Providing and placing on terrace, polyethylene water storage tanks as per IS 12701 :1996 with manhole lid and suitable locking\ arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per spedfications.(For1000 litre capacity)	L	2000.00	8.91	17811.12	0.00	0.00	0.00	8.91	0.00	0.00	0.00
52	Providing and fixing gun metal non- return valve of approved quality (screwed end)as per the direction of Engineer in charge.	Nos	8.00	577.40	4619.22	0.00	0.00	0.00	577.40	0.00	0.00	0.00
53	Providing and fixing ball valve (brass) of approved quality, High or low pressure, with plastic floats completeas per the direction of Engineer in charge	Each	16.00	375.89	6014.25	0.00	0.00	0.00	375.89	0.00	0.00	0.00
54	Providing and fixing PTMT pillar cock of approved quality and colour15 mm nominal bore, 125 mm long foam flow, weighing not less than 120 gmsas per the direction of Engineer in	Each	16.00	229.71	3675.31	0.00	0.00	0.00	229.71	0.00	0.00	0.00
55	Bottle trap 38 mm single piece moulded with height of 270 mm, effective length of tail pipe 260 mm from the centre of the waste coupling, 77 mm breadth with 25 mm minimum water seal, weighing not less than 263 gms as per the direction of Engineer in charge.	Each	16.00	254.77	4076.25	0.00	0.00	0.00	254.77	0.00	0.00	0.00
56	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 19/20mm dia 2mm thick conforming to IS 2509 with suitable size bends, metal/PVC junction boxes adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipes ends should be covred using PVC end enclosures. run with 18SWG GI fish wire wherever necessary.19/20mm dia 2mm thick as per the direction of Engineer in charge.	Mtr	90.00	61.84	5565.31	0.00	0.00	0.00	61.84	0.00	0.00	0.00
57	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 25mm dia 2mm thick conforming to IS 2509 with suitable size bends, metal/PVC junction boxes adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipes ends should be covred using PVC end enclosures. run with 18SWG GI fish wire wherever necessary.a)25mm dia 2 mm thick as per the direction of Engineer in charge.	Mtr	90.00	70.96	6386.42	0.00	0.00	0.00	70.96	0.00	0.00	0.00
58	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 19/20mm dia 2mm metal/PVC junction boxes adhesive paste etc. By groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the surface of the brick level and run with 18 SWG GI fish wire run through out the conduit wherever necessary.19/20mm dia 2mm thickas per the direction of Engineer in charge.	Mtr	90.00	76.03	6842.60	0.00	0.00	0.00	76.03	0.00	0.00	0.00
59	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 25mm dia 2.mm metal/PVC junction boxes adhesive paste etc. By groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the surface of the brick level and run with 18 SWG GI fish wire run through out the conduit wherever necessary.a)25mm dia 2 mm thick as per the direction of Engineer in charge.	Mtr	90.00	81.10	7298.77	0.00	0.00	0.00	81.10	0.00	0.00	0.00
60	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 32mm dia 2.5mm metal/PVC junction boxes adhesive paste etc. By groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the surface of the brick level and run with 18 SWG GI fish wire run through out the conduit wherever necessary.32mm dia 2.5 mm thick as per the direction of Engineer in charge.	Mtr	20.00	106.44	2128.81	0.00	0.00	0.00	106.44	0.00	0.00	0.00
61	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multistrand Copper conductor single core cable in open or concealed system of wiring with specified IS-694:1990 & conforming to GTP of Group-A as per the direction of Engineer in charge.	Mtr	200.00	18.25	3649.38	0.00	0.00	0.00	18.25	0.00	0.00	0.00

Sl No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
62	1.5 Sqm	Mtr	200.00	26.36	5271.33	0.00	0.00	0.00	26.36	0.00	0.00	0.00
63	2.5 Sqm	Mtr	200.00	40.55	8109.74	0.00	0.00	0.00	40.55	0.00	0.00	0.00
64	4.0 Sqm	Mtr	200.00	59.81	11961.87	0.00	0.00	0.00	59.81	0.00	0.00	0.00
65	10.0 Sqm	Mtr	200.00	159.15	31830.75	0.00	0.00	0.00	159.15	0.00	0.00	0.00
66	Point wiring using Copper wire without switch.Supplying and wiring adopting loop system in existing PVC Conduit/casing capping using 1100V Grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2x1.5 Sq.mm Cable confirming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose lenght in a wood/PVC round block. complete for each outlet.(5/2.3) Using class A materials (Page No.3, Item No.2.2 of PWD Electrical SR 2021-22)Short point up to 3mtrs from tapping point to out let via switch as per the direction of Engineer in charge.	Point	36.00	254.44	9159.96	0.00	0.00	0.00	254.44	0.00	0.00	0.00
67	Medium point a above 3mtr up to 6mtr from tapping point to out let via switch as per the direction of Engineer in charge.	Point	36.00	365.95	13174.28	0.00	0.00	0.00	365.95	0.00	0.00	0.00
68	Long point a above 6mtr up to 10mtr from tapping point to out let via switch as per the direction of Engineer in charge.	Point	24.00	549.44	13186.44	0.00	0.00	0.00	549.44	0.00	0.00	0.00
69	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve , indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required conforming to IEC60898.5-32Amps DP as per the direction of Engineer in charge.	Each	20.00	530.17	10603.49	0.00	0.00	0.00	530.17	0.00	0.00	0.00
70	6-32 Amps DP	Each	20.00	1118.13	22362.62	0.00	0.00	0.00	1118.13	0.00	0.00	0.00
71	40 Amps TPN	Each	14.00	2425.83	33961.58	0.00	0.00	0.00	2425.83	0.00	0.00	0.00
72	50-63 Amps SP	Each	14.00	744.07	10416.97	0.00	0.00	0.00	744.07	0.00	0.00	0.00
73	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure,III-Single Door.Group A12Way SP &Nas per the direction of Engineer in charge.	Each	6.00	1612.83	9676.95	0.00	0.00	0.00	1612.83	0.00	0.00	0.00
74	Supplying and fixing regular MCB distribution boards on wall/wood board/flush mounting using required clamps, bolts, nuts etc. with provision for fixing suitable type capacity MCB's single phase/3 phase/single door with power coated painting etc., complete: Double door: 6 way TP &N , Group (A) as per the direction of Engineer in charge.	Each	6.00	3786.24	22717.42	0.00	0.00	0.00	3786.24	0.00	0.00	0.00
75	Supplying and fixing 32Amps security and energy saving DP switch with key tag suitable to operate on 230 Volts, 50Hz AC supply & completely wired on existing box. as per the direction of Engineer in charge.	Each	14.00	757.92	10610.88	0.00	0.00	0.00	757.92	0.00	0.00	0.00
76	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall 1-3 Way as per the direction of Engineer in charge.	Each	100.00	124.69	12468.73	0.00	0.00	0.00	124.69	0.00	0.00	0.00
77	Supplying and fixing of 20/40 Watts heavy duty open construction Ferromagnetic copper ballast for fluorescent tubes : Supplying and fixing of 20/40 Watts heavy duty open construction Ferromagnetic copper ballast for fluorescent tubes, Class H Insulated copper wire, Vacuum impregnated high quality with Low loss silicon steel lamination operated on 240V,50Hz supply with IEC 60920 (Safety) & IEC 60921(Performance). Operating voltage range from 180V to 265V, 50Hz AC power Supply. as per the direction of Engineer in	Each	20.00	304.12	6082.31	0.00	0.00	0.00	304.12	0.00	0.00	0.00
78	Supply and fixing metal fan box with round hook (Page No.2, Item No.1.12 of PWD Electrical SR 2021-22)	Nos	16.00	165.24	2643.78	0.00	0.00	0.00	165.24	0.00	0.00	0.00
79	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293.as per the direction of Engineer in charge.	Each	10.00	89.21	892.07	0.00	0.00	0.00	89.21	0.00	0.00	0.00
80	6Amps 3way 5 pin socket	Each	10.00	164.22	1642.22	0.00	0.00	0.00	164.22	0.00	0.00	0.00
81	16Amps SP Switch	Each	8.00	252.42	2019.33	0.00	0.00	0.00	252.42	0.00	0.00	0.00
82	32Amps Flush/projected types DP switch	Each	8.00	380.14	3041.15	0.00	0.00	0.00	380.14	0.00	0.00	0.00
83	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall as per the direction of Engineer in charge.	Each	20.00	124.69	2493.75	0.00	0.00	0.00	124.69	0.00	0.00	0.00

Sl No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
84	4-5Way	Each	20.00	139.89	2797.86	0.00	0.00	0.00	139.89	0.00	0.00	0.00
85	6Way	Each	20.00	214.91	4298.16	0.00	0.00	0.00	214.91	0.00	0.00	0.00
86	8Way	Each	24.00	253.43	6082.31	0.00	0.00	0.00	253.43	0.00	0.00	0.00
87	10-12Way	Each	16.00	329.46	5271.33	0.00	0.00	0.00	329.46	0.00	0.00	0.00
88	16Way	Each	4.00	358.86	1435.42	0.00	0.00	0.00	358.86	0.00	0.00	0.00
89	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. as per the direction of Engineer in charge.	Each	20.00	154.09	3081.70	0.00	0.00	0.00	154.09	0.00	0.00	0.00
90	4Moudule	Each	20.00	177.40	3548.01	0.00	0.00	0.00	177.40	0.00	0.00	0.00
91	6Moudule	Each	20.00	247.35	4946.94	0.00	0.00	0.00	247.35	0.00	0.00	0.00
92	8Moudule	Each	24.00	306.14	7347.43	0.00	0.00	0.00	306.14	0.00	0.00	0.00
93	10Moudule	Each	16.00	367.98	5887.67	0.00	0.00	0.00	367.98	0.00	0.00	0.00
94	12Moudule	Each	4.00	408.53	1634.11	0.00	0.00	0.00	408.53	0.00	0.00	0.00
95	Supplying capacitor type ceiling fan complete with down rod blades, shackle, canopies for operation on 230 Volts, 50 Cycles. Single phase AC supply conforming to ISS-374-1979 and with double ball bearing system.(84/9.3)56" Sweep (1400mm) Regular model as per the direction of Engineer in charge.	Each	16.00	2199.77	35196.29	0.00	0.00	0.00	2199.77	0.00	0.00	0.00
96	Supplying and fixing of Electronic Ballast suitable for T8 Lamp with housing made of Pre-coated steel/PC, Operating voltage range from 180V to 265V, 50Hz AC power Supply flicker free warm start with over voltage protection, Inrush current protection, De-activated lamp protection & End of Lamp life protection with PF> 0.95 & TC(deg C) > 65 degC. Operating voltage range from 180V to 265V, 50Hz AC power Supply.as per the direction of Engineer	Each	8.00	734.95	5879.56	0.00	0.00	0.00	734.95	0.00	0.00	0.00
97	Fixing all types and all capacities of fluorescent / false ceiling / spot light / CFL / LED fittings indoor on the wall / ceiling / rafters / girders using 23/0.0076" twin twisted PVC insulated wires, required Nos of round blocks and clamps. 14.7.1 On wall / ceiling / Rafter / Girders as per the direction of Engineer in charge.	Each	8.00	120.63	965.06	0.00	0.00	0.00	120.63	0.00	0.00	0.00
98	Earthing: Supplying and fixing and wiring earth electrode for grounding circuits IC cutouts and other equipments on the meter board in the pit. The pits should be filled up with equal proportion of salt and charcoal 150mm around the pipe to complete depth. The connection from the pipe to the conduits etc. is to established through GI wire of sizes as per clause 7.3.3 of IS 732 using 12mm bolts, nuts, washers and check nuts, the pipe shall have 16 through holes of 12mm dia as per the direction of Engineer in charge.	Job	2.00	3915.49	7830.98	0.00	0.00	0.00	3915.49	0.00	0.00	0.00
99	Geophysical investigation at site for sinking borewells for supplying drinking water to the habitation either through the Hand Pump MWS or P.W.S.S, by vertical electrical sounding by adopting Venner orSchlumbergers's method, including reconnaissance survey of geological formation. Geophysical investigation of existing ground water in the vicinity, its quality, quantity and acceptability of the users, indicating the location of the site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 metre in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instruments and accessories to work site, engaging technical personal and labour required etc. NOTE: 1) Additional rate on item 1&2 is allowed for drilling in over burden and fixing Casing pipes beyond 20 M (for fixing Casing pipes only) a) Above 20 M and upto 30 M - 15%, b) Above 30 M - 30%	Nos	4.00	5367.87	21471.49	0.00	0.00	0.00	5367.87	0.00	0.00	0.00
100	Sinking of Borewell of 165mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burdern upto 20 m. Fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (Excluding cost of casing pipes, collars, cap etc., complete)(P.151, I.No-1) BWSSB.SR 2021-220 to 50 m (Code No-O010A)	M	200.00	302.80	60559.70	0.00	0.00	0.00	302.80	0.00	0.00	0.00
101	50 to 100 m (Code No-O010B)	M	200.00	380.85	76170.96	0.00	0.00	0.00	380.85	0.00	0.00	0.00

Sl No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
102	100 to 150 m (Code No-O010C)	M	200.00	403.59	80718.48	0.00	0.00	0.00	403.59	0.00	0.00	0.00
103	150 to 200 m (Code No-O010D)	M	200.00	468.96	93792.60	0.00	0.00	0.00	468.96	0.00	0.00	0.00
104	200 to 250 m (Code No-O010E)	M	200.00	550.44	110087.88	0.00	0.00	0.00	550.44	0.00	0.00	0.00
105	250 to 300 m (Code No-O010F)	M	200.00	582.65	116530.20	0.00	0.00	0.00	582.65	0.00	0.00	0.00
106	300 to 350 m (Code No-O010G)	M	200.00	647.07	129414.84	0.00	0.00	0.00	647.07	0.00	0.00	0.00
107	Supply of ISI mark 175mm nominal bore,plain and steel casing pipe grade of steel Fe 410 of wall thickness conforming to IS 4270-2001 and latest ammendments, electrical resistance welded steel tubes, material and conforming to IS 1387-1993 and manufactured by basic open hearth electric or basic oxygen process in random length of 5-7m both ends.threaded conforming to IS 554-1985 one end fixed with socket conforming to IS 4270-2001 and the other end with screwed pipes all shall be responsibaly free from defects. The tubes shall be responsible straight end should be with ISI marking weighing 25.10kg/m.prices include Collar-Medium dutyas per the direction of Engineer in charge.	Rmtr	240.00	2017.96	484310.88	0.00	0.00	0.00	2017.96	0.00	0.00	0.00
108	Supply and delivery of galvanized mild steel tubes of 6mtr standard length heavy duty (C Class) as per IS 1239 (Part-I) 1990 with latest amendments with ISI Mark (one end fitted with Heavy Duty collar and other end fitted with protective cover) 50 mm as per the direction of Engineer in charge.	Each	100.00	3184.21	318421.14	0.00	0.00	0.00	3184.21	0.00	0.00	0.00
109	PVC pipe - OD 250mm and 6 Kg/sqcm as per the direction of Engineer in charge.	Rmtr	24.00	1148.25	27557.97	0.00	0.00	0.00	1148.25	0.00	0.00	0.00
110	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper withflexible copper with low resistance conductor confirming to13:8130-1984 and virgin grade PVC insulation and powdercoating extruded PVC sheathed suitable for working voltageupto 1100 V as per IS-694:2010. 3C x 6 mm2 as per the direction of Engineer in charge.	Rmtr	2480.00	245.38	608533.97	0.00	0.00	0.00	245.38	0.00	0.00	0.00
111	Providing,supplying to work site, Submersible Pump Set of 150mm dia suitable for bore well and confirming to IS 8034-2000;3Phase, SS Bowl & Impeller with Low volt Motor as per specifications,as per necessary ammendments and instructions of engineer incharge of work. 15.00 HP - 120 LPM @ 266 m = 23 STG Outlet Dia - 2.00"as per the direction of Engineer in charge.	Nos	4.00	72315.04	289260.17	0.00	0.00	0.00	72315.04	0.00	0.00	0.00
112	Earthing: Supplying and fixing and wiring earth electrode for grounding circuits IC cutouts and other equipments on the meter board in the pit. The pits should be filled up with equal proportion of salt and charcoal 150mm around the pipe to complete depth. The connection from the pipe to the conduits etc. is to established through GI wire of sizes as per clause 7.3.3 of IS 732 using 12mm bolts, nuts, washers and check nuts, the pipe shall have 16 through holes of 12mm dia. as per the direction of Engineer in charge.	job	4.00	3915.60	15662.42	0.00	0.00	0.00	3915.60	0.00	0.00	0.00
113	Supply and fixing polished wood board made of not lessthan 15mm thick plank on both sides of not more than 2pieces and fixing the same to the wall using tapered invertedwooden plugs screws. 20" x 20" x 2.5" as per the direction of Engineer in charge.	Each	4.00	320.22	1280.88	0.00	0.00	0.00	320.22	0.00	0.00	0.00
114	Supplying & fixing of Porcelain fuse channel with cut out onexisting wooden/panel using necessary nuts, bolts andwashers. 63 A as per the direction of Engineer in charge.	Each	4.00	378.01	1512.05	0.00	0.00	0.00	378.01	0.00	0.00	0.00
115	Supplying & fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materialsand 'C' Type curve, indicator ON/OFF, energy cross-3 withShort circuit breaking capacity of 10K and complete wiring asrequired confirming to IEC 60898. 50-63 A TPN as per the direction of Engineer in charge.	Each	4.00	2431.98	9727.90	0.00	0.00	0.00	2431.98	0.00	0.00	0.00
116	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work.Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 14 m3) as per the direction of Engineer in charge.	Cum	360.00	194.22	69918.12	0.00	0.00	0.00	194.22	0.00	0.00	0.00

Sl No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
117	Supplying and filling in plinth with sand under floors, foundation of Bridges including watering, ramming, consolidating and dressing complete. as per the direction of Engineer in	Cum	72.00	2273.76	163710.72	0.00	0.00	0.00	2273.76	0.00	0.00	0.00
118	Supplying PVC ringtite pipes conforming to IS 4985:2000 with latest amendments and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading unloading at both destinations and cuts of pipes wherever necessary including jointing of PVC pipes and specials (excluding cost of specials) with jointing of approved type, with all labour with all lead & lift including encasing the pipe alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation etc. complete and giving necessary hydraulic test to the required pressure as per ISS (Contractor will make his own arrangements for procuring water for testing) etc.63mm outer dia, 6kg/sqcm & class 3 for:as per the	Mtr	800.00	161.00	128800.00	0.00	0.00	0.00	161.00	0.00	0.00	0.00
119	Refilling available earth around trenches/pipelines, cables in layers not exceeding 20 cms in depth, compacting each deposited layer by ramming after watering with a lead upto 50 m , and lift upto 1.5 m. Including cost of all labour complete as per specifications as per the direction of Engineer in charge.	Cum	240.00	129.99	31197.60	0.00	0.00	0.00	129.99	0.00	0.00	0.00
120	Supplying fully automatic star-delta starter unit push buttontype with suitable wires, 3 contactors, one adjustablethermal timer mounted on a common base plate held in steel enclosure for use on 400/440 V 3 phase and wired after fixingto the existing wooden board for motor. Above 12.5 HP upto 25 HP as per the direction of Engineer in charge.	Nos	4.00	8770.00	35080.00	0.00	0.00	0.00	8770.00	0.00	0.00	0.00
	Total				**142310192.21**		**42016504.92**	**Total**		**40431003.44**		**82447508.36**
	GST 12%				**17077223.07**		**7562970.89**	**GST 18%**		**7277580.62**		**14840551.50**
	Grand Total				**159387415.28**		**49579475.81**	**Grand Total**		**47708584.06**		**97288059.86**

4043087.00

49579400.00

47708584.00

97287964.00

Bill Copy

97287900.00

CERTIFICATE

1 Certified that the work done is satisfactorily.

2 There is no departmental issues by BBMP

Contractor

SILICON CONSULTING ENGINEERS PMC

16/2/23

Assistant Engineer

16/2/2023

Asst. Executive Engineer,

4,77,08,500.00

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92